

BAR CHART, Gandhi Hosp, Hyderabad (MODULAR OT-4 Nos, TIR-3 Nos., ADDITIONAL 2 MOT) dated 05.09.2023

S.no	ITEM	25-Jul-23	To	19-Aug-23	20-Aug-23	To	14-Sep-23	15-Sep-23	To	10-Oct-23	11-Oct-23	To	05-Nov-23	06-Nov-23	To	01-Dec-23	02-Dec-23	To	27-Dec-23	28-Dec-23	To	22-Jan-24	23-Jan-24	to	17-Feb-24	18-Feb-24	to	25-Feb-24	Start Date	Completion date
1	SITC of Aluminium Ducting																												01-08-2023	30-09-2023
2	SITC of Uni Directional Ceiling Laminar Airflow Systems & in TIR Corridor																												25-07-2023	30-10-2023
3	SITC of Stainless Steel Pre-fabricated Wall panels																												25-07-2023	30-11-2023
4	SITC of Stainless Steel Pre-fabricated Ceiling panels in MOTs & MOTs Corridor & in TIRs and TIR Corridor																												25-07-2023	30-11-2023
5	SITC of Storage Units																												05-09-2023	15-09-2023
6	SITC of Electrical Installations in MOTs & TIRs																												01-08-2023	30-09-2023
7	SITC of Dynamic Hatch Box																												15-10-2023	30-11-2023
8	SITC of Electro conductive Flooring inside MOTs & inside TIRs & TIR Corridor																												10-11-2023	15-12-2023
9	SITC of Flooring with Vinyl Sheets In MOT Corridor & In TIR Corridor																												10-11-2023	15-12-2023
10	SITC of Hermetically Sealed Doors																												30-12-2023	25-01-2024
11	SITC of Pressure Relief Dampers																												05-12-2023	15-12-2023
12	SITC of LED Peripheral Lights cum clean room (OT) luminaries																												05-12-2023	15-12-2023
13	SITC of View Window																												05-12-2023	15-12-2023
14	SITC of Writing Board																												05-12-2023	15-12-2023
15	SITC of X-Ray CT Scan LED viewing Screen																												05-12-2023	15-12-2023
16	SITC of Touch Screen Surgeon Control Panels																												05-12-2023	15-12-2023
17	SITC of 3-Bay Scrub Stations/Sinks																												05-12-2023	15-12-2023
18	SITC of Medical Gas pipeline Installation Inside MOT																												03-09-2023	30-09-2023
19	SITC of 12mm thick glazed Glass partition walls in TIRs																												01-12-2023	10-12-2023
20	SITC of Single & Double arm Anesthesia Pendants (Imported)																												25-01-2024	15-02-2024
21	SITC of Triple Dome Ceiling OT LED Lights (Imported)																												25-01-2024	15-02-2024
22	SITC of Double Dome Ceiling OT LED Lights (Imported)																												25-01-2024	15-02-2024
23	SITC of Detachable Hi Definition Cameras in Triple Dome Ceiling OT Lights																												25-01-2024	15-02-2024
24	SITC of Medical Grade Monitors 32 inch 4 K Resolution																												25-01-2024	15-02-2024
25	SITC of Air Handling Units (AHUs)																												01-01-2024	25-01-2024
26	SITC of Condensing Units																												01-01-2024	25-01-2024
27	Supply of UPS system																												01-01-2024	25-01-2024
28	SITC of Wall mounted large screen display 55 inch																												20-01-2024	15-02-2024
29	Supply of Wireless Microphones																												20-01-2024	15-02-2024
30	Supply of Digital Mixer Amplifier																												20-01-2024	15-02-2024
31	Supply of Ceiling Mounted Speakers																												20-01-2024	15-02-2024
32	Supply of Video Conferencing Systems																												20-01-2024	15-02-2024
33	Supply of Hifi Active Sub Woofer																												20-01-2024	15-02-2024
34	Supply of Equalization & Loud Speaker Control System																												20-01-2024	15-02-2024
35	Supply of Sound Analog Mixer																												20-01-2024	15-02-2024
36	Supply of Wall Mounted LED TV 43 Inches Full HD																												20-01-2024	15-02-2024
37	Supply of Home Theatre Power Conditioner, 230V																												20-01-2024	15-02-2024
38	Supply of Amplifier (8 Channel)																												20-01-2024	15-02-2024
39	Supply of Ceiling/Wall Mounted CCTV Room camera																												20-01-2024	15-02-2024
40	Testing & Commissioning																												16-02-2024	22-02-2024
41	Handover																												23-02-2024	25-02-2024

