

S. No	Item Code	DESCRIPTION	As Per Agreement				As Per Workdone Estimate				EXCESS	LESS	REMARKS
			QTY	UNIT	RATE (Rs.)	AMOUNT (Rs.)	QTY	UNIT	RATE (Rs.)	AMOUNT (Rs.)			
328	IVF328	Supply and installation of 4 sqmm Copper wire for Earthing of DBs Equipment at MGMH Petlaburj	80	Rmt	83.00	6,640.00	80.00	Rmt	83.00	6,640.00	-	-	Qty is increased due to Separate earthing used for Distribution board body as it is necessary for DB's hence qty increased
		AE					370.60	Rmt	83.00	30,760.00	30,760.00	-	
		Qty V.Pg No-10 of MB-10											
329	IVF329	Supply, Lying and testing of 3.5Cx95 sqmm XLPE Insulated Cable 1100V grade armoured aluminium cable with ISI mark as per specification confirming to IS:7098 Part - I with heavy duty type double compression weather proof type brass cable glands duly nickel plated as per BS 6121 and IP66 complete with brass checknut, outer sheath sealing gasket heavy duty long barrel aluminium lugs confirming to I.S specifications with complete nut, bolt and washer etc.. Make of Cable: Polycab/ KEI/Universal/Glostar/Finolex. Make of gland and Lungs: HMI/Commet/Dowell's at MGMH Petlaburi	120	Rmt	1,207.00	1,44,840.00	120.00	Rmt	1,207.00	1,44,840.00	-	-	Qty is increased due to incomming supply is drawn from Hospital Main panel board rather than Sub distribution Panel. Which is at a longer distance from the IVF Center.
		AE					60.00	Rmt	1,207.00	72,420.00	72,420.00	-	
		Qty V.Pg No-10 of MB-10											
330	IVF330	Supply, Lying and testing of 3.5CX50 sqmm XLPE Insulated Cable 1100V grade armoured aluminium cable with ISI mark as per specification confirming to IS:7098 Part - I with heavy duty type double compression weather proof type brass cable glands duly nickel plated as per BS 6121 and IP66 complete with brass checknut, outer sheath sealing gasket heavy duty long barrel aluminium lugs confirming to I.S specifications with complete nut, bolt and washer etc.. Make of Cable: Polycab/ KEI/Universal/Glostar/Finolex. Make of gland and Lungs: HMI/Commet/Dowell's at MGMH Petlaburi	70	Rmt	722.00	50,540.00	70.00	Rmt	722.00	50,540.00	-	-	Qty is increased due to incomming supply is drawn from Hospital Main panel board rather than Sub distribution Panel. Which is at a longer distance from the IVF Center.
		AE					110.00	Rmt	722.00	79,420.00	79,420.00	-	
		Qty V.Pg No-10 of MB-10											