


[illegible]

BAR CHART for Balance Works at SOTC 8th Floor, Gandhi Hospital, Hyderabad (Considering Additional 2 OTs)

S.no	ITEM CATEGORY	ITEM DESCRIPTION	MILE STONE -01										MILE STONE -02										MILESTONE -03															
			16-Mar-24	To	31-Mar-24	01-Apr-24	To	16-Apr-24	17-Apr-24	To	02-May-24	03-May-24	To	15-May-24	16-May-24	To	31-May-24	01-Jun-24	To	16-Jun-24	17-Jun-24	To	02-Jul-24	03-Jul-24	To	18-Jul-24	19-Jul-24	To	03-Aug-24	04-Aug-24	To	19-Aug-24	20-Aug-24	To	04-Sep-24	05-Sep-24	To	11-Sep-24
10	RO PLANT	SUPPLY																																				
		PEDASTALS ON TERRACE																																				
		LAYING OF SUPPLY & DRAIN LINES																																				
		INSTALLATION OF INLETS, DRAIN OUT LETS																																				
		ELECTRICAL CONNECTIONS TO RO																																				
		TESTING & COMMISSIONING																																				
11	WATER PROOFING	SURFACE PREPARATION																																				
		APPLICATION OF CHEMICAL																																				
		LAYING OF SCREED																																				
		GROOVING & TERRACE COVING																																				
		SUNSHADE REPAIR, EXTERNAL WALL CLEANING & APPLICATION OF WATERPROOF PAINT																																				
12	SHED FOR AHU & RO	PEDESTALS																																				
		STRUCTURE ERECTION																																				
		FIXING OF ROOFING SHEETS																																				
	WORKS IN 6 MOT's & 3 TIR's	SITC of Aluminium Ducting																																				
		SITC of Uni Directional Ceiling Laminar Airflow Systems & In TIR Corridor																																				
		SITC of Stainless Steel Pre-fabricated Wall panels																																				
		SITC of Stainless Steel Pre-fabricated Ceiling panels In MOTs & MOTs Corridor & in TIRs and TIR Corridor																																				
		SITC of Storage Units																																				
		SITC of Electrical Installations in MOTs & TIRs																																				
		LAYING OF SUPPLY & DRAIN LINES for RO Water																																				
		SITC of Dynamic Hatch Box																																				
		SITC of Electro conductive Flooring inside MOTs & inside TIRs& TIR Corridor																																				
		SITC of Flooring with Vinyl Sheets In MOT Corridor & In TIR Corridor																																				
		SITC of Hermetically Sealed Doors																																				
		SITC of Pressure Relief Dampers																																				
		SITC of LED Peripheral Lights cum clean room (OT) luminaries																																				
		SITC of View Window																																				
		SITC of Writing Board																																				
		SITC of X-Ray CT Scan LED viewing Screen																																				
		SITC of Touch Screen Surgeon Control Panels																																				
		SITC of 3-Bay Scrub Stations/Sinks																																				
		SITC of Medical Gas pipeline Installation Inside MOT																																				
		SITC of 12mm thick glazed Glass partition walls in TIRs																																				
		SITC of Air Handling Units (AHUs)																																				





BAR CHART for Balance Works at SOTC 8th Floor, Gandhi Hospital, Hyderabad (Considering Additional 2 OTs)

S.no	ITEM CATEGORY	ITEM DESCRIPTION	MILE STONE -01										MILE STONE -02										MILESTONE -03															
			16-Mar-24	To	31-Mar-24	01-Apr-24	To	16-Apr-24	17-Apr-24	To	02-May-24	03-May-24	To	15-May-24	16-May-24	To	31-May-24	01-Jun-24	To	16-Jun-24	17-Jun-24	To	02-Jul-24	03-Jul-24	To	18-Jul-24	19-Jul-24	To	03-Aug-24	04-Aug-24	To	19-Aug-24	20-Aug-24	To	04-Sep-24	05-Sep-24	To	11-Sep-24
13	WORKS IN 6 MOT's & 3 TIR's	SITC of Condensing Units																																				
		SITC of Wall mounted large screen display 55 inch																																				
		Supply of Wireless Microphones																																				
		Supply of Digital Mixer Amplifier																																				
		Supply of Ceiling Mounted Speakers																																				
		Supply of Video Conferencing Systems																																				
		Supply of Hifi Active Sub Woofer																																				
		Supply of Equalization & Loud Speaker Control System																																				
		Supply of Sound Analog Mixer																																				
		Supply of Wall Mounted LED TV 43 Inches Full HD																																				
		Supply of Home Theatre Power Conditioner, 230V																																				
		Supply of Amplifier (8 Channel)																																				
		Supply of Ceiling/Wall Mounted CCTV Room camera																																				
		SITC of Single & Double arm Anesthesia Pendants (Imported)																																				
		SITC of Triple Dome Ceiling OT LED Lights (Imported)																																				
		SITC of Double Dome Ceiling OT LED Lights (Imported)																																				
		SITC of Detachable Hi Definition Cameras in Triple Dome Ceiling OT Lights																																				
		SITC of Medical Grade Monitors 32 inch 4 K Resolution																																				
		Testing & Commissioning																																				
		Handover																																				



REVISED MILESTONES	
MILE STONE	
MILE STONE-1 15-05-2024	DADOING, WALL PUTTY, CP & SANITARY FITTINGS, WPC DOORS
	ELECTRICAL DB'S AND MCB'S, POWER CABLES FOR DSU's, AC's & DSU's ODU FIXING
	WIRING FOR LAN, VOICE
	LIFT FOUNDATION
	DUCTING FOR MOT'S AND TIR'S& DSU UNITS, LAMINAR AIR FLOW SYSTEM
	CONSTRUCTION OF PEDESTAL FOR RO PLANT, AHU, LAYING OF PEX PIPING,
	SUPPLY OF RO MACHINE, 800 KVA TRANSFORMER, DG SET, UPS & UPS BATTERY RACKS, GEYSER
	WATER PROOFING SURFACE PREPARATION & APPLICATION OF FIRST COAT
	ELECTRICAL INSTALLATIONS IN MOT'S AND TIR'S
MILE STONE-2 18-07-2024	SUPPLYING AND FIXING OF DOORS & WINDOWS, FALSE CEILING, FLOOR LEVELLING, CP FITTINGS
	ELECTRICAL POINT WIRING, ELECTRIC PANELS, SWITCH BOARDS, CONSTRUCTION OF PANEL ROOM
	SS WALL & CEILING PANELING, STORAGE UNITS, ACs & DSU ODU FIXING,
	TRANSFORMER TRENCHING & CABLING, INSTALLATION OF LAN & VOICE MODULAR BOXES
	LIFT STRUCTURE ERECTION
	ELECTRO CONDUCTIVE FLOORING INSIDE MOT'S & TIR'S, DYNAMIC HATCH BOX INSTALLATION
	INSTALLATIONS IN MOTs, VINYL FLOORING IN STERILE CORRIDOR, 3-BAY SCRUB STATION, AHU's, CONDENSING UNITS
	MEDICAL GAS PIPELINE INSTALLATION INSIDE MOTS
	INSTALLATIONS IN MOTs INTEGRATION ROOM, CCTV ROOM CAMERA
	WATER PROOFING SCREED, FINAL COAT, COVING, EXTERNAL WALL & SUNSHADE REPAIR
MILE STONE-3 11-09-2024	RO INLET & OUTLET FIXING, STRUCTURE ERECTION FOR AHU & RO SHED
	VINYL FLOORING IN CORRIDORS & ALL ROOMS IN STERILE & SEMI-STERILE AREA, PCGI PANELING
	UPS INSTALLATION, ACCESS CONTROL, FIRE SYSTEM
	DG CABLING & COMISSIONING, ELECTRICAL CONNECTIONS TO RO, TESTING & COMISSIONING
	TRANSFORMER CIRCUIT BRAKER, COMMISSIONING OF TRANSFORMER
	ACCOUSTIC PANELING & WOODEN FLOORING
	LIFT INSTALLATION
	FIXING OF PENDANTS, TRIPLE DOME & DOUBLE DOME OT LIGHTS, HIGH DEFINITION CAMERA, MEDICAL GRADE MONITOR
	ALL OTHER MISCELLANEOUS WORKS
	HANDOVER

