											_	_	BA	R CHART fo	r Balance \	Norks at	SOTC 8th	Floor, G	andhi Ho	spital, F	Hyderaba	d (Consid	ering Addit	tional 2 O	Ts)																
																												MILE	STONE -0	1		М	ILE STO	NE -02		+	N	<b>AILESTONE</b>	-03	REVISED W	ORK SCHEDULE
S.no ITEM CATEGORY	ITEM DESCRIPTION	13 January 2023 To	28 January 2023 29 January 2023 To	13 February 2023	14 February 2023 To 01 March 2023	02 March 2023 To	17 March 2023 18 March 2023 To	02 April 2023 03 April 2023	To 18 April 2023 19 April 2023	To 04 May 2023 05 May 2023	To 20 May 2023 21 May 2023	71 May 2023 To 05 June 2023	06 June 2023 To 21 June 2023	To 07 July 2023 08 July 2023	To 23 July 2023 24 July 2023	To 08 August 2023	To 24 August 2023	25 August 2023 To 09 September 2023	10 September 2023 To 25 September 2023	26 September 2023 To	11 October 2023 12 October 2023 To	27 October 2023 28 October 2023	12 November 2023 13 November 2023 To	28 November 2023 29 November 2023	To 14 December 2023 15 December 2023	To 30 December 2023 To	15-Jan-24 To 30-Jan-24	를 2	를 를 <sub>다</sub>	02-Mar-24 03-Mar-24 To	15-Mar-24 16-Mar-24	31-Mar-24 01-Apr-24	To 16-Apr-24	A to A	03-May-24	15-May-24 16-May-24	31-May-24 01-Jun-24	To   특   특   1	0: 02-Jul-24 03-Jul-24 0	15-Jul-24 Start Date	Completion date
NOTIFICATION OF AWARD AGREEMENT ON							+	$\mp$				+						$\mp$				Ħ			+			Ħ								#					
SITE HANDOVER SHIFTING OF ELECTRICAL								+										+				H						Ħ													
SOLAR PANELS ON TERRACE TERRACE WATER PROOFING SUBMISSSION OF PRILIMINARY	Scope of TSMSIDC																																								
LAYOUT DRAWINGS LAYOUT APPROVAL																												+++								+					
MOBILISATION																																									
1 DEMOLITION & REMOVAL	LINTELS, BRICKWORK LINTELS, BRICKWORK																																							20-12-2023 20-12-2023	25-12-2023 15-01-2024
	SPLIT AC'S COPPER & DRAIN PIPING PROVISION PLASTERING																																							15-01-2024 25-01-2024	30-01-2024 15-02-2024
	DADOING WALL PUTTY																																							16-02-2024 20-02-2024	15-03-2024 15-03-2024
2 CIVIL WORKS	SUPPLY &FIXING OF DOOR FRAMES & WINDOWS FALSE CEILING																																							16-03-2024 06-03-2024	16-04-2024 27-04-2024
	PCGI PANELING SCIENTIFIC DOORS & WOODEN DOORS																																							20-03-2024 16-04-2024	25-04-2024 05-05-2024
	FLOOR LEVELLING VINYL FLOORING	H		H			$\pm \mathbb{I}$				$\coprod$			$\coprod$	HE	$\pm \mathbb{I}$		±Ε			HE	ШΞ	$\coprod$	$\coprod \mathbb{F}$			ШΞ	Н		$\pm \mathbb{E}$	$oxed{H}$									17-04-2024 16-05-2024	15-05-2024 15-06-2024
3 TOILETS	CP FITTINGS WPC DOORS			H				$+ \Box$			$\Box$			$\pm \Pi$		$\blacksquare$		H				Ш		$\pm \Pi$			$oxed{oxed}}}}}}}}}}}}}}}}}}}}}}} $	oxdot								$\coprod$				31-03-2024 01-04-2024	02-05-2024 25-04-2024
	EXHAUST FANS Point Wiring						$+\Gamma$	$+\Box$			HT					$+\Gamma$	$H\overline{I}$	HE				$\Box$					ШΤ	$\coprod$								$\pm \mathbb{I}$				16-03-2024 16-03-2024	31-03-2024 10-04-2024
	DB's & MCB's POWER CABLES FOR DSU's																																							15-01-2024 31-01-2024	10-02-2024 15-03-2024
4 ELECTRICAL	DSU DUCTING ELECTRICAL PANELS	H		H			$\pm \mathbb{I}$				$\coprod$							±Ε			HE	ШΤ	$\coprod$	$\coprod \mathbb{F}$						$\pm E$	$oldsymbol{oldsymbol{eta}}$					$oldsymbol{oldsymbol{eta}}$				20-01-2024 01-04-2024	25-02-2024 15-05-2024
	A/C's & DSU's ODU ELECTRICAL SWITCH BOARDS	H		$\pm \mathbb{F}$			$\pm \Gamma$	$\Box$		$\pm \mathbb{I}$	$\coprod$		+	$\coprod$	HE	$\pm \Gamma$	Ш	HE			HŦ	ШΤ	$\coprod$	$\coprod$	$\Box$	$oxed{\mathbb{H}}$									Ш	$oldsymbol{oldsymbol{eta}}$				25-01-2024 16-03-2024	15-03-2024 17-04-2024
5 UPS	SUPPLY OF UPS & RACKS SUPPLY OF BATTERIES	oxdot						+ $+$ $+$ $            -$	+		$\Box$	+ $+$ $+$ $+$ $+$ $+$ $+$ $+$ $+$ $+$ $+$ $+$ $+$	+					+				Ш			+	+		oxdot												01-04-2024 17-04-2024	15-05-2024 15-05-2024
	INSTALLATION LAN	Ш		H				$\coprod$			HE							H				Ш					HE									$\blacksquare$				01-06-2024 16-03-2024	20-06-2024 20-04-2024
6 ELV	VOICE ACCESS CONTROL						$+\Gamma$	$+\Box$			HŦ					$+\Gamma$	$H\overline{I}$	HE				$\Box$					oxdot									$\pm \mathbb{I}$				16-03-2024 17-06-2024	02-05-2024 10-07-2024
	CCTV CEILING CAMERA FIRE SYSTEM						$+\Gamma$	$+\Box$			HŦ				HE	$+\Gamma$	$H\overline{I}$	HE				$\Box$					oxdot	$oxed{\Box}$			H									16-04-2024 05-05-2024	15-05-2024 02-07-2024
7 TRANSFORMER	SUPPLY TRENCHING & CABLING	$\coprod$		+			$\pm \pm$	+H			+	$+$ $\blacksquare$		+				+				Ш			+			$\coprod$	+	+										05-04-2024 16-03-2024	15-05-2024 16-04-2024
	CIRCUIT BRAKER COMISSIONING	$\coprod$		+			$\pm \pm$	+H			+	$+$ $\blacksquare$		+				+				Ш			+					+			+	+						01-06-2024 30-06-2024	30-06-2024 10-07-2024
8 LIFT	FOUNDATION STRUCTURE ERECTION	oxdot						oxdot	+			$+$ $\Box$						+				Ш			+															20-06-2024 16-03-2024	28-02-2024 15-05-2024
9	SUPPLY & INSTALLATION SITC of Aluminium Ducting	$\coprod$		+			$\pm \pm$	+H			+	$+$ $\blacksquare$						+				Ш			+					+			+	+						16-05-2024 15-01-2024	20-06-2024 10-02-2024
10	SITC of Uni Directional Ceiling Laminar Airflow Systems & In TIR Corridor			Ш							Ш					Ш						Ш																		15-01-2024	25-02-2024
11	SITC of Stainless Steel Pre-fabricated Wall panels SITC of Stainless Steel Pre-fabricated Ceiling panels In	$+ \Box$	$+ \mp$	$+ \mathbb{F}$	$+\Box$	$H\overline{I}$	$+ \mathbb{F}$	$+ \Box$	$+\Box$	$+\Gamma$	++	$+$ $\exists$				$+ \mathbb{F}$	$++\mp$	$+ \vdash$	$+ \mp$	H =	$+ \mp$	$+ \mp$	+ $+$ $+$ $+$	$++\mp$	+	$+\Gamma$									$H \overline{I}$	$+$ $\mp$	$+\Box$		$++ \mp$	15-01-2024	15-03-2024
12	MOTs & MOTs Corridor & in TIRs and TIR Corridor	$\Box$			$\perp \perp \mid$	$\Box$	$\perp \perp$	$\coprod$	$\perp \perp \perp$		$\coprod$	$\perp \! \! \perp \! \! \! \perp$	$\perp \downarrow \downarrow$			$\perp \! \! \perp$	$\perp \perp \perp$	$\perp \perp$		$\Box$	$\Box$	Ш		$\perp \perp \perp$	$\perp \perp \perp$											$\perp \!\!\! \perp$	$\perp \perp \mid$			15-01-2024	15-03-2024
14	SITC of Storage Units SITC of Electrical Installations in MOTs & TIRs			+				+			$\pm \pm$	$\pm \pm \pm$						$\pm$				H			$\pm$									$\pm$						30-01-2024 20-01-2024	20-02-2024 20-02-2024
16	SITC of Dynamic Hatch Box  SITC of Electro conductive Flooring inside MOTs &			+	+	++	+	+++	+++		++	+	+++	+++		+		+		+	++	++	+++	+++	+++	+		++	+	+					+++	+				16-03-2024 20-03-2024	10-04-2024 17-04-2024
17	inside TIRs& TIR Corridor  SITC of Flooring with Vinyl Sheets In MOT Corridor & In TIR Corridor			+	+ + +	++	++	+++	+++		++	+ + +	+++	+++	+++	+	+++	++			++	++	+++	+++	+++	+		++	+	+					+++	+				20-03-2024	17-04-2024
18	TIR Corridor SITC of Hermetically Sealed Doors SITC of Pressure Relief Dampers			+				+			$\pm \pm$	$\pm \pm \pm$						$\pm$				H			$\pm$			$\Box$	$\pm \pm \pm$											16-04-2024	15-05-2024
20	SITC of LED Peripheral Lights cum clean room (OT)			+		$\vdash$	+	+ + +	+++			+	+++	+++		+	+++	+				++		+++	+			++	+	+				+		+			++++	05-04-2024 05-04-2024	12-04-2024
21 22	luminaries SITC of View Window SITC of Writing Board	$\Box$						+				$\pm \pm \pm$	+					#				$\Box$			+			$\Box$								#				05-04-2024	12-04-2024 12-04-2024
23	SITC of Writing Board SITC of X-Ray CT Scan LED viewing Screen SITC of Touch Screen Surgeon Control Panels	$\Box$						+				$\pm \pm \pm$						#				$\Box$			+			$\Box$								#				05-04-2024 05-04-2024	12-04-2024 12-04-2024
25	SITC of Touch Screen Surgeon Control Panels SITC of 3-Bay Scrub Stations/Sinks							+	+			$\pm \pm \pm$	+									$\Box$			+			$\Box$												05-04-2024 05-04-2024	12-04-2024 12-04-2024
26	SITC of Medical Gas pipeline Installation Inside MOT	+		+		$\vdash \vdash \vdash$		+++	+ + +			+ + +	+++	+++							++	++	+++	+++	+ + +		++	+++	+	+						+			+	03-04-2024	30-04-2024
27	SITC of 12mm thick glazed Glass partition walls in TIRs SITC of Single & Double arm Anesthesia Pendants	+		+	+	$\vdash \vdash \vdash$	$\perp$	+	+++		++	+ + +	+ + +			$\perp$	+ + +	+			H	$\sqcup \sqcup$	+++	+++	+			++	+	$\perp$									+	31-03-2024	02-05-2024
28	(Imported)	+		+	+	$\vdash \vdash$	+	+++	++	+	++	+	++	+++	++	+	+++	+	++	$\vdash$	++	++	+++	+++	++	+	++	++	+	+	$\square$	+++	+	+	++				+	20-05-2024	16-06-2024
29	SITC of Triple Dome Ceiling OT LED Lights (Imported)					$\Box$	$\perp \perp$	$\perp \perp \downarrow$	$\perp \perp \perp$			$\perp \! \! \perp \! \! \! \perp \! \! \! \! \! \perp$	$\perp \perp \perp$	$\perp \downarrow \downarrow$	Ш	$\perp \perp$	$\perp \perp \perp$	$\perp \perp$				Ш		$\perp \perp \perp$	$\perp \perp \perp$	$\perp \perp$		$\coprod$	$\perp \perp \perp$	$\perp \perp$			$\perp \perp$	$\perp \perp$						20-05-2024	16-06-2024
30	SITC of Double Dome Ceiling OT LED Lights (Imported)			$\perp \perp$	$\perp \perp \mid$	$\sqcup \sqcup$	$\perp \perp$	$\coprod$	$\perp \perp \perp$		$\coprod$	$\perp \! \! \perp \! \! \! \perp \! \! \! \! \! \! \! \! \! \! \! \perp$	$\perp \downarrow \downarrow$	$\perp \perp \perp$		$\perp \!\!\! \perp$	$\perp \perp \downarrow$	$\bot \bot$			$\Box$	$\coprod$	+ + +	+ + +	$\perp \perp \perp$	$\perp \perp$		$\coprod$	$\perp \! \! \perp \! \! \perp \! \! \perp$	$\perp$		$\perp \perp \perp$	$\perp \perp$	$\perp \perp$					+ + +	20-05-2024	16-06-2024
31	SITC of Detachable Hi Definition Cameras in Triple Dome Ceiling OT Lights				$\perp \perp \mid$	$\Box$	$\perp \perp$	$\perp \perp \downarrow$	$\perp \perp \perp$			$\perp \perp \mid$	$\perp \perp \perp$	$\perp \downarrow \downarrow$	Ш	$\perp \perp$		$\perp \perp$		$\Box$		$\coprod$			$\perp \perp \downarrow$			$\coprod$	$\perp \perp \perp$	$\perp \perp$			$\perp \perp$	$\perp \perp$						20-05-2024	16-06-2024
32	SITC of Medical Grade Monitors 32 inch 4 K Resolution				+		$\perp$	+ + +	$\perp \perp \perp$			$\perp \perp \mid$	$\perp \perp \downarrow$			$\perp$		+				$\sqcup \sqcup$		$\perp \perp \perp$	+ + +			$\Box$	+	$\perp$										20-05-2024 05-04-2024	16-06-2024 15-05-2024
33 34	SITC of Air Handling Units (AHUs) SITC of Condensing Units							+	+			$\pm \pm \pm$	+			+		+				$\Box$			+			$\Box$												05-04-2024	15-05-2024
35	SITC of Wall mounted large screen display 55 inch	$\Box$			$\perp \perp \mid$	$\Box$	$\perp \perp$	$\perp \! \! \perp \! \! \perp$	$\perp \perp \perp$		$\coprod$	$\perp \! \! \perp \! \! \! \perp$	$\perp \downarrow \downarrow$		Ш	$\perp \! \! \perp$	$\perp \perp \perp$	$\perp \perp$				Ш		$\perp \perp \perp$	$\perp \perp \perp$	$\perp \perp$		$\coprod$	$\perp \! \perp \! \perp \! \perp$	$\perp \perp$		$\perp \perp \downarrow$	$\perp \perp$			$\perp \!\!\! \perp$	$\perp \perp \perp$			20-04-2024	10-05-2024
37 38	Supply of Wireless Microphones Supply of Digital Mixer Amplifier			+		$\Box$	$\pm$	+	$\pm \pm$		$\pm \pm$	$\pm \pm \pm$	$\pm$	++		+	+	+			$\Box$					$\pm$		$\Box$		+			+							20-04-2024 20-04-2024	10-05-2024 10-05-2024
39 40	Supply of Ceiling Mounted Speakers Supply of Video Conferencing Systems							+						$\perp$				+															$\pm$							20-04-2024 20-04-2024	10-05-2024 10-05-2024
41 42	Supply of Hifi Active Sub Woofer Supply of Equalization & Loud Speaker Control System			+		++	+	+++	+++		+++	+ + +		+++		+		++			++	++		+++	+++	+		++		+			++			+				20-04-2024	10-05-2024 10-05-2024
43	Supply of Sound Analog Mixer							$\pm \pm \pm$			$\pm \pm \pm$	+		++		$\pm$		$\pm$				Ш		+++	$\pm \pm \pm$	$\pm$		$\boxplus$					$\pm$							20-04-2024	10-05-2024
44	Supply of Wall Mounted LED TV 43 Inches Full HD	$\Box$			$\perp \perp \mid$	$\Box$	$\perp \perp$	$\coprod$	$\perp \perp \perp$		$\coprod$	$\perp \! \! \perp \! \! \! \perp$	$\perp \downarrow \downarrow$		Ш	$\perp \! \! \perp$	$\perp \perp \perp$	$\perp \perp$		$\Box$	$\Box$	Ш		$\perp \perp \perp$	$\perp \perp \perp$			$\coprod$	$\perp \! \! \perp \! \! \perp \! \! \perp$	$\perp \perp$			$\perp \perp$			$\perp \!\!\! \perp$	$\perp \perp \mid$			20-04-2024	10-05-2024
45	Supply of Home Theatre Power Conditioner, 230V Supply of Amplifier (8 Channel)						+	+			$\pm \pm$	$\pm \pm \pm$				$\pm$		$\pm$				$\pm$			$\pm \pm \pm$			$\Box$	$\pm \pm \pm$				$\pm$							20-04-2024 20-04-2024	10-05-2024 10-05-2024
47	Supply of Ceiling/Wall Mounted CCTV Room camera																											Ш												20-04-2024	10-05-2024
48	Testing & Commissioning Handover																																							20-07-2024 02-07-2024	02-07-2024 15-07-2024