

TELANGANA STATE MEDICAL SERVICES & INFRASTRUCTURE DEVELOPMENT CORPORATION HYDERABAD

(AN ENTERPRISE OF GOVERNMENT OF TELANGANA)

2nd Floor, TSMSIDC Bldg, DM & HS Campus, Koti, Sultan Bazaar Hyd-500 095 Phone: 040 - 40032555 Email id: cetsmsid@gmail.com





From
P. Rajendar Kumar, B.Tech
Chief Engineer
TSMSIDC

To M/s MPS Asta Consortium 59, Indu House, Industrial Area Rama Road, Delhi-110015 email: mpshospital@gmail.com

Lr. No. 507/SOTC/Spl. Proj/TSMSIDC/2022

Dt: 30.01.2024

Gentleman,

Sub: TSMSIDC- Design, fabrication, installation & commissioning on turnkey basis for the work of establishment of State Organ Transplant Centre in the 8th floor, SW Block of Gandhi Hospital, Secunderabad - Reg.

Ref: 1) Lr. No. even, Dt: 22.11.2023 & 14.12.2023

2) Lr. No. MPSASTA/2023-24/013, Dt: 18.12.2023

3) Lr. No. MAC/SOTC/2023-24/017, Dt. 30.12.2023

4) Lr. No. MPSASTA/2023-24/21, Dt. 02.01.2024

Vide ref. (1) cited, notices were issued under agmt. clause 24 on the issues causing inordinate delay in the progress of work and the contracting agency was requested to take immediate necessary action latest by 22.12.2023.

In response to the notices, the agency has furnished certain documents. The documents furnished were examined and observations were tabulated below:

Documents furnished	Observations
Method statements	Vide ref. (2), method statements for the works related to MOTs, TIRs, Video Management System & erection of 26 passengers Bed lift were submitted.
	The method statements are incomplete in terms of the following:
	Makes are not specified for most of the materials.
	QC testing frequency & acceptable limits are not mentioned.
	3) For lift erection, civil works are not included.
Revised Drawings	Revised civil layout was furnished vide ref. (3) through EE Hyd. Div-I vide Lr. No. EE/TSMSIDC /Hyd-Divn/SOTC-Gandhi/Civil Layout/2023-24, Dt. 05.01.2024.
	The same was approved on 10.01.2024 & communicated vide memo no.: 507/SOTC/SPL. PROJ/TSMSIDC/2022, dt: 10/01/2024.
	Method statements

		The internal views of MOTs & TIRs, revised layouts for the MGPS, Electrical, ELV System, Plumbing & HVAC etc are not furnished.
3	Alternate proposals for OT lights	Furnished alternate proposals for OT lights vide ref. (4) for the model no. LEDVISION 2 series.
		The proposals were discussed in the coordination meeting held on 17.01.2024 & the agency was requested to furnished the following:
		Documentary evidence illustrating the compliance with Technical specifications.
		Satisfactory performance certificates from the Customers where the lights are installed.
=		3) OEM confirmation letter stating the maximum time required to import the lights to India in view of the required permissions from the GOI.
		The agency is requested to expedite & to furnish the above mentioned documents at the earliest.

The other documents viz., Revised Estimate & Project team and Organizational structure (as per Form-T4) requested vide ref. (1) were not submitted. This is leading to inordinate delay in the progress of work.

In view of the above, M/s MPS ASTA Consortium is once again requested to address the above pending issues immediately. The agency is requested to take immediate necessary action within a weeks' time i.e., not later than 07.02.2024.

Sincerely, Sd/- (30.01.2024) Chief Engineer

CC:

- 1. The Managing Director, TSMSIDC for kind information.
- 2. The Superintendent, Gandhi Hospital, Secunderabad for information
- 3. The Superintending Engineer, Hyderabad Circle, TSMSIDC for taking n/a
- 4. The Executive Engineer, Hyd. Div-I, TSMSIDC for taking n/a

//t. c. f. b. o//

Executive Engineer Special Projects