

# TEST REPORT

**Customer Name:** In-Vitro Fertility Centre, 5<sup>th</sup> Floor  
Mother Child Hospital, Beside Gandhi Hospital,  
Padma Rao Nagar, Secundrabad, Telangana - 500025

**Consignee Name :** Asta Infra Projects Pvt. Ltd.,  
Sy.No.262/AA, Beside MAK College of Pharmacy,  
Chilkur Village, Moinabad Mandal, Rangareddy Dist.  
501504. T.S

**Model Name :** FXFSQ100ARV16 – 1 No's  
FXAQ50ARVE6 – 5 No's  
FXAQ32ARVE6 – 3 No's  
FXAQ25ARVE6 – 1 No's

Daikin Air conditioning India Pvt Ltd



K.PichaiManager  
Quality Control Division

TEST REPORT	Model	Mfg.No.	Model	Mfg.No.	Model	Mfg.No.
	FXFSQ100ARV16	0039522				
	FXAQ50ARVE6	0045392				
	FXAQ50ARVE6	0045305				
	FXAQ50ARVE6	0045299				
	FXAQ50ARVE6	0045373				
	FXAQ50ARVE6	0045358				
	FXAQ32ARVE6	0032504				
	FXAQ32ARVE6	0032825				
	FXAQ32ARVE6	0032821				
	FXAQ25ARVE6	0013576				
Inspection Items	Standard					Result
Air tight test	Noleakageat4.3+0.2MPa					Good
Degree of vacuum	Under 5 torr					Good
Resistance insulation test	Over 10 MΩ by DC 500 V insulation resistance tester. (Note)					Good
Voltage withstanding test	MustWithstandAC1800V50Hzfor1secondormore.					Good
Fan. Compressor running test	They must operate without abnormal vibration or abnormal noise. Refrigerant pressure and current value must be within the tolerance set for each model.					Good
Earth conductive test	Current25A,Resistancelessthan0.1Ω					Good
Function test for operation switch	-					-
High pressure operation test	HPS can operate.					Good
Refrigerant leak test	No leakage shall be found.					Good
External appearance visual inspection	No fault as like scratch, distortion, soiling, gap, unevenness,etc shall be found.					Good
Labels, indications	They must stick correctly. No error of mentioned item, distortion, wrinkle, bubble and peeling shall be found.					Good
Check of accessories	Specification, number, model name shall be correct.					Good
(Note) This value possibly drops caused by accumulation of refrigerant in the compressor, when measuring is executed before or just after installation.						
Document No : 2023-09-23-16-FERTILITY CENTRE			Issue Date : Sep.23,2023			