

CERTIFICATE OF TEST EXAMINATION OF DUCTABLE SPLIT AIR CONDITIONING EQUIPMENT (CONDENSING UNIT)

CLIENT : M/S VJ Engineers
MODEL : ACDCUA08712X

DESCRIPTION : 8.75 TR_Air-cooled DSU_R407_Spare

SR. NO. : W230003408I; W230004408I

This is to certify that the Equipment mentioned above was examined and inspected by a competent person and found to be satisfactory as per Voltas standards.

Type of Test	Type of Check	Acceptance Norm	Test Results
Coil leak Test @ 360 PSIG	Pneumatic Test	No Leakage	OK
Pressure Test @ 360 PSIG	Soap Test	No Leakage	OK
Leak Test @ 360 PSIG	Electronic Leak test	No Leakage (0.5 oz / yr.)	OK
Vacuum pull Test	Vacuum Pull	Vacuum upto 400 micron	OK
Vacuum Rise Test	Vacuum Drop (Leak Back)	Less than 600 microns in 60 sec.	OK
Insulation Resistance Test	Megger Test (Insulation)	More than 1 M.ohm	OK
H. V. Test	High Voltage Test(Body)	At 1 KV for 2 sec.Leakage current less than 10 MA	OK
Appearance	Visual Test	No Damage.	OK

CERTIFICATE DATED: 02.08.2023

QUALITY ASSURANCE COMMERCIAL AIR CONDITIONING BUSINESS VOLTAS LTD

(This is System Generated Certificate, Hence Signature is not required.)

VOLTAS LIMITED

FACTORY OFFICE:

PLOT NO.1, SIDDHI INDUSTRIAL INFRASTRUCTURE PARK, VILLAGE WAGHODIA, VADODARA - 391760 GUJARAT

GSTN: 24AAACV2809D1ZS