

WARRANTY CERTIFICATE

 Customer
 : VJ ENGINEERS

 Unit Specification
 : VVS055-L-MFCVFE

 Unit Serial No.
 : 8-A71-23-1V055-00408

Invoice No & Date : VC/IN/23-24/0796 & 2023-09-22

Air Flow Rate : 3400 CFM



AIR HANDLING UNITS are subjected to the usual guarantee by which any part that fails within twelve months (12) from the date of commissioning (or eighteen (18) months from date of dispatch from our works whichever is earlier) due to defective material or bad workmanship, will be repaired or replaced free of cost F.O.R. Bangalore, provided such a part is promptly returned to us at customer cost. This warranty does not extended to parts, which are subjected to natural wear and tear, also, to damage caused by atmospheric conditions, through the interference of unauthorized persons, unskilled service. We do not guarantee motor due to faulty electric supply.

The repair or replacement will be done at the discretion of our engineers. However our liability will not be extended beyond the cost of equipment. In case of complaint, please furnish full nameplate details.







CERTIFICATE IS ELECTRONICALLY GENERATED HENCE NO SIGNATURE REQUIRED

SCAN CONTACT DATA

HEAD - QUALITY CONTROL

www.vtsgroup.com

made of expectations

ventus

#520, B-Wing, Carlton Towers, 5th Floor, Old Airport Road, Bangalore 560008

Printout date

30-09-2023



DX COIL TEST CERTIFICATE

Air Flow Capacity:



Customer : V J ENGINEERS
Project : GANDHI HOSPITAL

Model : VVS055 Job No. : 539104

Coil Sl. No. : 202309539104 Unit Sl. No. : 8-A71-23-1V055-00408

Test Pressure : 300 PSI (G) **Fin Height (mm)** : 571.5

Tube Diameter : 1/2" Fin Lenght (mm) : 1050

Tube Material : COPPER Fin Material : ALUMINIUM

Header size (inch): 2" No. of Rows: 8 ROW

Header Material : COPPER



Issue Date: 2023-09-22

TUV NORD

: 1



HEAD - QUALITY AUDITOR

SURVEY NO.13/1, KANEKALLU VILLAGE,NEAR DEVANGONTHI RAILWAY STATION,MAKANAHALLI ROAD,HOSKOTE, BANGALORE-KARNATAKA – 560 067

Printout date

30-09-2023



TEST CERTIFICATE



Product : VVS055-L-MFCVFE Issue Date : 2023-09-22

Customer : V J ENGINEERS

Project : GANDHI HOSPITAL Unit SI. No. : 8-A71-23-1V055-00408

Model : VVS055 Air Flow Capacity : 3400 CFM

We hereby certify:

1) That the unit is in accordance with approved G A drawing and delivers required air quantity within permitted tolerances.

2) That the unit is equiped with our standard safety features.



CERTIFICATE IS ELECTRONICALLY GENERATED HENCE NO SIGNATURE REQUIRED

HEAD - QUALITY CONTROL

www.vtsgroup.com

SURVEY NO.13/1, KANEKALLU VILLAGE,NEAR DEVANGONTHI RAILWAY STATION,MAKANAHALLI ROAD,HOSKOTE, BANGALORE-KARNATAKA – 560 067

SCAN CONTACT DATA





tout date 30-09-2023

FAN TEST CERTIFICATE



FAN Make

: VTS OEM

Fan type

DIRECT DRIVEN SISW SINGLE DRAW CENTRIFUGAL FAN VS Fans - the centrifugal impellers with backward curved blades


MOC Model QTY * SAN(styrene/acrylonitryle)With 20 ½glass fiber. * VS-450 8-A71-23-1V055-00408

1 Pcs



All Impellers are statically and dynamically balanced to the grade of G = 6,3, in accordance with ISO 1940-1

VS	d[mm]	D[mm]	h[mm]	H[mm]
250	161	285	71	100
315	202	358	89	127
355	228	402	100	142
400	257	451	112	156
450	291	506	126	171
500	327	568	141	192
560	362	637	159	223
630	405	715	178	253



Printout date

We hereby certify

We hereby certify that the above equipments comply with VTS Standard Technical Specifications.

CERTIFICATE IS ELECTRONICALLY GENERATED HENCE NO SIGNATURE

VTS TF AIR SYSTEMS PVT.LTD

QUALITY ASSURANCE VTS GROUP

www.vtsgroup.com

#520, B-Wing, Carlton Towers, 5th Floor, Old Airport Road, Bangalore 560008

TIV NORD Systems

30-09-2023